Whitewater Rezone Project

Task	Date														
	Nov-08	Dec-09	Jan-09	Feb-09	Mar-09	Apr-09	May-09	Jun-09	Jul-09	Aug-09	Sep-09				
1 Board Project Approval															
Briefing			1/5/09												
2 Background Research															
Plan Area Zone Map		Dec-08													
Plan Area FLU Map		Dec-08													
Existing Land Use Map (Air Photo)		Dec-08													
Code Enforcement History		Dec-08													
Create Individual Property Zone Maps		1-1-09	ongoing		Draft		Final								
Create Rezone Hotline			1/29/09												
Create Web Page				2/17/09											
Create Rezone E-mail (MCLRANGE)															
3 Rezone Technical/Outreach Process															
Reserve Location for Open House (Fire Station)		12/15/08													
Display Ad for Open House Notice															
Open House Kick-off Feb				2/11/09											
Create Mail List for Landowners		12/9/08													
1st Mail Letters & Maps to Landowners			1/28/09												
Mail **follow-up to 1st** letter to landowners				2/3/09											
Create Landowner Tracking Sheet		12/17/08													
Individual property owners meeting				2/12/09	ongoing										
4 Finalize Project Details and Resolve Final Issues															
2nd Mail Letters & Maps to Landowners				2/23/09											
Display Ad for Open House Notice					3/1/09										
Open House All Day Workshop March 1st week					3/3/09										
BoCC workshop Joint Workshop with MCPC						5/7/09									
5 Project Tracking - ongoing															
3rd Mail Letters & Maps to Landowners															
Worksheet of Landowner Contact and Stage of Approval/Not			1-1-09	ongoing											
6 Mesa County Submits Formal Application to Rezone															
Project Number		2008-0018-ZM1													
Agency Review Packet			12/29/08												
Legal Advertising Timeline															
Postcards for Hearings															
Project Report															
Hearings MCPC & BoCC															